

35.4660.

PROJEKT BRAVIKEN

78-03-13 E.L.

BENÄMNING	LEV.	KONTRAKT	ÖVERTAG.	BESIKTNING		Ekon. KONTROLL	RITN. BESKR RES. DELAR	GARANTI FOM
				1	2			
130 KV STÄLLVERK	ASEA	35.751006-50	77-04-01	77-02-03		O.K		77-04-01 18 MÅN.
130/10 KV TRAFÖ	ASEA	35.751103-50	77-04-01			O.K		77-04-01 18 MÅN
10 KV STÄLLVERK	AEG	35.751031-50	77-06-01	77-10-19	77-03-17	O.K		77-06-01 24 "
KONTROLLUTRUSTN.	AEG	35.751201-75	77-06-01	-"-	-"-	O.K		77-06-01 24 "
145KV KABEL	SELGA	35.760126-50	77-04-01		77-03-01	O.K		77-04-01 24 "
10/0,5 KV TRAFÖ	ASEA	35.760209-50	77-04-01 77-10-01			O.K		77-04-01 18 " 77-10-01
10 KV MOTORER	ASEA	35.750701-54						18 "
10 KV MOTORER	STRÖMBA.	35.750922-55	77-04-01 77-09-01		77-09-01	O.K		77-04-01 24 " 77-09-01
STÄLLVERK 500-380/220V	ASEA	35.760119-50	77-04-01 77-10-01	77-11-24		O.K		77-10-01 18 "
500V MOTORER	ASEA	35.760213-50	Ankomstdag resp. motor			O.K		Ankomstdag 24 " resp motor
LIKSTRÖMSDRIFT	ASEA	35.751216-54	77-08-25	77-12-09				77-08-25 <sup>x</sup> 18 "
LIKSTRÖMSDRIFTER	ASEA	35.751216-55	77-04-15 77-09-15	- "-		O.K		77-04-15 18 " 77-09-15
AUTOMATISKA	ABIA	35.760526-50	77-08-01	77-12-05		O.K		77-08-01 24 "
ELMONTAGE	AEG	35.760630-51	77-06-01	77-09-15 77-10-19	78-03-03 78-03-03	O.K		77-06-01 24 "
ELMONTAGE	ASEA	35.760630-50	AKL TNP	77-11-15 77-10-25 77-09-12				24 "